

**Community Liaison Committee
Meeting Minutes
March 12, 2007**

DCC: 70-M-0008-07

Attendees:

| Project Representation | | | |
|---|-------------------------|--|-------------------------|
| Doug Bailey | Corridor Resources Inc. | Nancy Secord | Corridor Resources Inc. |
| Dena Murphy | Corridor Resources Inc | Lance Reid | AMEC |
| | | | |
| Community Representation | | | |
| Jayne McQuinn | Norma Van de Brand | Allen Teakles | Wiebe Dykstra |
| John Mason | David Cruickshank | Troy Thompson | Avery Nason |
| Jamie Daley | Dawn McLean | Don Bustin | |
| | | | |
| Guests | | | |
| Mike Bannister, Corridor Resources Inc. | | Scott Carson, Havelock LSD | |
| Bruce Northrup, MLA Kings East | | Garry Corey, Havelock LSD | |
| Bernice Fanjoy, Resident | | William Bustin, Resident | |
| Don MacEachern, Resident | | George Daley, Resident/Fire Department | |

1) General

Five project representatives from Corridor Resources/AMEC and eleven community representatives attended the fifth meeting of the Community Liaison Committee on March 12, 2007, at the Penobscis Fire Hall. Doug Bailey, Production Operation Manager with Corridor chaired the meeting. Guests included: Mike Bannister, Production Superintendent, Corridor Resources Inc.; Bruce Northrup, Kings East MLA; Scott Carson and Garry Corey of the Havelock LSD; Bernice Fanjoy and Don MacEachern, residents; William Bustin, former resident; and George Daley, resident/Fire Department.

Minutes from the February 12, 2007 Community Liaison Committee were reviewed and approved without any changes. The outstanding Action Items from the previous meeting were discussed and new issues were identified.

The next Committee meeting will take place on Monday, April 16, 7 pm at the Penobscis Fire Hall.

2) Project Updates

Lance Reid, the on-site Construction Manager for the McCully Stage 2 Development Project, gave an update on the status of construction activities.

The transmission line is over 90% complete with approximately 50 km of pipeline in place to-date. The lowering and backfilling has 5 to 6 km yet to be completed and there are 9-10 crossings left to be drilled. The warm weather may result in challenging conditions due to muddy Right-of-Ways. The tie-in at the Maritimes & Northeast Pipeline should be completed in another two to four weeks. The transmission line should be completed and ready to be tested by mid to late April.

The pipeline gathering system is approximately 75% complete with 6 crossings left to be drilled and the well pads still need to be tied-in.

The civil and structural work at the plant site is close to completion. The mechanical and electrical work force is being increased and all work is expected to be completed by mid April. NB Power is in the process of bringing the main power line into the gas plant and power should be completed in the next two to three weeks.

Corridor anticipates having gas flowing through the system by mid-June.

3) Update on Action Items and New Issues

- **Next Drill Location** – A Public Meeting will be held on the proposed drill locations L-38 and O-76. *UPDATE: Information packages were passed out to residents in the affected areas and Corridor held the information meeting on Monday, February 19, 7 pm at the Timberland Motel. A summary of the issues raised during this meeting was distributed to the residents who received the original information package. It is available for committee members upon request. Copies were distributed to Committee members at the March 12th meeting.*
- **Approval to Operate** – Corridor is working towards getting all the information/Manuals to the Energy Utilities Board (EUB) for the License to Operate the Pipeline. Copies of all required Manuals for the EUB have been made available at the Havelock Post Office, Sussex Town Hall, EUB office and the Penobscot Corridor Resources office. An announcement will be made by the EUB indicating that they are available for the public to view and a timeline to send any questions.
- **Pipeline Restoration** - A committee member wanted to know when the clean up along the pipeline would be done. Lance Reid indicated that AMEC plans to do it during the summer and said it will probably take a couple of months to complete.
- **Gathering System** – A question was asked as to why the pipeline on the Wallace property has been sitting there for so long. Lance Reid indicated that they had to wait for permits for the horizontal directional drilling and this area was not as high priority as other areas.
- **Equipment Vandalism** - A member questioned whether there had been any vandalism with equipment in the Cornhill or Knightville area. *ACTION: Doug Bailey will follow-up and check to see if anyone has heard of any vandalism in this area.*

- **Permits** – A member wanted to know if all Department of Environment permits were obtained and Lance Reid confirmed that they were.
- **Waddy Property** – It was suggested that a guard rail be put on the Waddy Road as there is a 60-80 ft. drop on one corner. *ACTION: Lance Reid to follow-up and determine what course of action is required.* A committee member also questioned whether the Private Property Sign was ever posted. *ACTION: A small approximately 5" x 8" sign is posted that states Authorized Personnel Only. Doug Bailey to follow-up and determine if any other action is required.*
- **L-38 Well Pad** – Corridor was asked if it would be ensuring that there is no siltation/run-off from this well pad. *ACTION: Doug Bailey to follow-up with Fred Graburn/Larry Huskins of Corridor Resources to determine methods of siltation/run-off prevention.*